

Gymnasium Modernization

Project Summary

Project Scope:

This project will modernize and renovate the existing 58-year old gym buildings, improving the safety, efficiency, and accessibility of the complex. The existing gym will be turned into new instructional space, and a new regulation-sized gym added to the east side of the complex. The new gym complex will allow for the consolidation of the PE classes currently taught in 5 portable buildings (all 5 portables will be demolished following the completion of the project). This project is funded by District and State resources.

Project Budget:

\$38M

Funding:

State and District

Delivery Method:

Design Bid Build

Project Phase:

Design


Construction Start:

September 2022

Construction End:

July 2024

Project Schedule



Project Status

- Project programming began in October and will finish in early 2021.
- A construction estimate was completed in October, showing current construction costs for the project to be out of alignment with the project budget. Some design elements were eliminated and District General Funds will be added to the project budget to maintain building quality.

Next 90 Days

- The Schematic Design (SD) phase should be completed in February/March.
- The Design Development phase will immediately follow completion of the SD phase.

Project Rendering

